

A. PHYSICAL STATUS:

II. ELECTRO MECHANICAL WORKS

Sl. No.	Milestones	Procurement			Erection				Remarks
		NIT Issue (Date)	Delivery		Commencement		Completion		
			Schedule date of completion	Actual date of Completion	Schedule date	Actual date	Schedule date	As now expected	
1.	EOT Crane * (A) Procurement (B) Erection of crane beams (C) Installation of runway (D) Testing & Commissioning	29-8-05 - - -	01-04-07 - - -	31-03-08 - - -	- 01.04.07 15-04-07 -	- 15-02-08 20-01-08 -	- 22.06.07 22-06-07 15-06-07	- Completed Completed Completed	
2.	Turbine(Unit -I) (A) Procurement (B) Placement of draft tube liner (C) Erection of Spiral casing (D) Testing & Commissioning	22.02.05	31.12.07	-	- March, 07 June, 07 -	- May, 07 Feb, 08 -	- March, 07 June, 07 Nov, 08	Completed Completed Completed May,2010	Target of completion date is shifted due to sudden flood on 8 th Oct, 09. All electrical component already installed inside the Power House need rectification
	Turbine(Unit -II) (A) Procurement (B) Placement of draft tube liner (C) Erection of Spiral casing (D) Testing & Commissioning				31.12.07 - - -	- - -	- March, 07 June, 07 -	- May, 07 Feb, 08 -	
3.	Generator (Unit I) (A) Procurement (B) Installation (C) Pre-Commissioning & Mechanical running.	22.02.05	31.12.07 - -	- - -	- Oct, 2007 -	- - -	- June, 08 Nov, 08	Completed Completed August, 10	
	Generator(Unit II) (A) Procurement (B) Installation (C) Pre-Commissioning & Mechanical running.		31.12.07 - -	- - -	- 15.01.08 -	- - -	- June 08 Nov, 08	Completed Completed August, 10	

Sl. No.	Milestones	Procurement			Erection				Remarks	
		NIT Issue (Date)	Delivery		Commencement		Completion			
			Schedule date of completion	Actual date of Completion	Schedule date	Actual date	Schedule date	As now expected		
4.	Unit Slop-up Transformer (Unit -I) (A) Procurement (B) Installation (C) Testing & Commissioning	26-07-06	Oct, 08	-	-	August,08	-	Nov, 08	Completed Completed May, 2010	Clearing of Power House is going on where electrical components which were installed in the Power House need rectification.
	Unit II – (A) Procurement (B) Assembly, Installation (C) Testing & Commissioning	26.07.06	Oct, 08	-	August,08	-	Nov, 08	Nov, 08-	Completed Completed August, 2010	
5.	Power House Auxiliaries II. Control, relaying & protection panels. (A) Procurement (B) Erection	20.02.07	Oct, 08	-	June,08	-	Sept, 08	Completed Completed		
	III. Power Cables (A) Procurement (B) Erection	20.02.07	Oct, 08	-	June, 08	-	Sept., 08	Final Completion on May, 2010		
	IV. (a) Control Cables for unit Xer (A) Procurement (B) Erection	20.02.07	Oct, 08	-	June, 08	-	Sept, 08	Final Completion on May, 2010		
	V. DC Battery system (A) Procurement (B) Erection	28.09.07	Sept, 08	Sept, 08	Oct, 08	-	Nov, 08	Final Completion on May, 2010		
6.	Switchyard I. Steel Structure (A) Procurement (B) Erection	20.02.07	Oct, 08	-	Sept, 08	-	Sept, 08	Final Completion on May, 20109		
7	Butterfly Valve & 15 Tons EOT Crane (a) Procurement (b) Erecting	23.04.07	Oct, 08	-	Sept, 08	-	Oct, 08	Final Completion on March, 2010		