

**PHYSICAL PROGRESS REPORTS AS ON 31st JULY 2010 OF THE TRANSMISSION SCHEMES UNDER IMPLEMENTATION BY THE
MEGHALAYA ENERGY CORPORATION LIMITED**

Name of the Scheme	Physical progress of the Transmission line				Physical progress of the Sub Station				Remarks
	Total location (Nos)	Stubs Completed (Nos)	Towers erected (Nos)	Stringing completed (CKM)	Control Room	Structure	Transformer	SG & CR panel	
Construction of the 132 KV Double Circuit line from Sumer to Mawngap, along with the construction of the 132 KV/ 33 KV, 2 x 20 MVA Sub Station, at Mawngap.	100	43	-	-	-	-	-	-	The work of procurement of the materials for both the line and the Sub Station is in progress. Tower foundation work in progress.
Construction of the 132 KV Single Circuit line on Double Circuit towers, from Agia to Nangalbibra, with a total length of 110 Circuit. Kms.	316	304	229	16.55	-	-	-	-	The earthing arrangement for 304locations has been completed. Foundation completed 304.
Construction of the 132 KV Double Circuit line of 26.47 circuit Kms' length, from the Myntdu Leshka Stage I HEP, to the 132 KV/ 33 KV Sub Station, at Khliehriat	85	85	85	26.47	-	-	-	-	The erection work of the switchgears and the Control & Relay Panels has been completed. Earth work, Cable Trench, Control Cables work in progress.
Construction of 132 KV Double Circuit line from 220/132 KV, Killing to 132 KV EPIP-II Substation, Byrnihat.	31	23	19	2.727	-	-	-	-	Terminal equipments & bay extension works at EPIP-II Substation. 50.78% completed