

**PHYSICAL PROGRESS REPORTS AS ON 31st MAY 2011 OF THE TRANSMISSION SCHEMES UNDER IMPLEMENTATION BY THE
MEGHALAYA ENERGY CORPORATION LIMITED**

Name of the Scheme	Physical progress of the Transmission line				Physical progress of the Sub Station				Remarks
	Total location (Nos)	Stubs Completed (Nos)	Towers erected (Nos)	Stringing completed (CKM)	Control Room	Structure	Transformer	SG & CR panel	
Construction of the 132 KV Double Circuit line from Sumer to Mawngap, along with the construction of the 132KV / 33 KV, 2 x 20 MVA Sub Station, at Mawngap.	101	87	87	24	Under Progress	18	Completed	-	Erection of Column- 18 nos., Bay 16 nos. at 132KV switchyard completed. Foundation for 132KV terminal equipment is completed.
Construction of the 132 KV Single Circuit line on Double Circuit towers, from Agia to Nangalbibra, with a total length of 110 Circuit. Kms.	316	315	312	81.044	Ext. of Control Room completed	-	-	-	
Construction of 132 KV Double Circuit line LILO on Mawlai - Cherra Line at Mawngap.	15	8	-	-	-	-	-	-	Work is in progress.