

A. PHYSICAL STATUS

III. RECEIPT OF PLANT AND EQUIPMENT

Sl. No.	Item of Equipment	Unit	Total Quantity	Date of commencement of supplies	Receipts during the month	Cumulative Total of Receipts	Date of completion		Remarks
							Schedule	Actual Expected	
1	2	3	4	5	6	7	8		9
1.	Generating Equipment - Draft Tube - Spiral Casing	Nos. Nos	2	Nov/Dec,07	Turbine/Generator shafts Runners OPU's, Pumps, Piston, accumulators. D/D system, Pumps, Runners, OPU's Brackets for Generators Sole Plate, stator etc.	Air coolers, Generator covers, Brakes ... Governor control cubicle and other Auxiliaries. All D/TS & S/CS + Auxiliaries Turbine/Generator shafts, Servo motors, MIV, Stator etc.	- -	Unit-I: May, 2010 Unit-II: August, 2010 Unit-III: Dec, 2010	The work was affected and slowdown due to recent flood occurred on 8 th Oct 09
2.	EOT Crane	Nos.	1	Dec, 07 & Jan, 08	Remote Control + Spares	All Equipment & Accessories	June, 07	Completed	
3.	Generator Transformer	Nos.	7	-	4	4	July, 08	May, 2010	
4.	Station Transformers	Nos.	1	-	1	1	July, 08	May, 2010	
5.	Control & Instrumentation Equipments a) Control Panels b) Protection & Interlock Panels	Nos.					Oct, 08	May, 2010	
6.	HT Switchgear	Nos.					Oct, 08	May, 2010	
7.	Bus-duct	Nos.	2				Nov, 08	May, 2010	
8.	Step up station a) CT, PT b) CBs c) Insulators d) Structural	Nos.	L.S.	CBs for Feeders Insulators, CTs, PTs along with structures.	CBs for Feeders Insulators, CTs, PTs along with structures.	CBs for Feeders Insulators, CTs, PTs along with structures.		May, 2010	
9.	Generator, Station & Switchyard control Boards	Nos.					Nov, 08	May, 2010	
10.	Ventilation & Air conditioning	Nos.					Dec, 08	May, 2010	

Sl. No.	Item of Equipment	Unit	Total Quantity	Date of commencement of supplies	Receipts during the month	Cumulative Total of Receipts	Date of completion		Remarks
							Schedule	Actual Expected	
1	2	3	4	5	6	7	8		9
11.	Distribution Transformers	Nos.							The work was affected due to recent flood occurred on 8 th Oct 09 May,2010.
12.	LT Switchgear panels/boards	Set	1	Sept, 08	-	-	Oct, 08		
13.	DC Battery Equipment	Set	2	Oct, 08	-	-	Nov,08		
14.	Fire fighting equipment	LS	NA	-do-	-	-	-do-		
15.	DG Sets (Diesel Generator sets)	No.	1	Sept, 08			Nov, 08		
16.	Drainage & Dewatering pumps	Set	2	-do-	-	-	-do-		
17.	Cables: a) Power b) Control				-	-	Nov,08		
18.	Plant communication			-do-	-	-	Nov,08		
19.	Miscellaneous Equipments			-do-					